

Site Inspection 30/9/82 Church Lane.

Infilling of old excavation progressing well
approx 3 metres required to reach final level
and create dome at centre of site.

Infilling of former excavation north of site entrance
and access road has commenced.

Imported excavated spoil ^{deposited} on north western part of
site in readiness for spreading.

MJM

Site Inspection 13/10/82

Infilling progressing 2 metre layer required over
main pit prior to placement of cover material.

Pit north of site entrance nearly filled.

Suitable cover material being stockpiled to north
of site.

It is apparent that the south eastern part of the
site will require some limited infilling in order to
produce acceptable gradients.

MJM