

Site Inspection 10/3/83 Church Lane.

Both processing plants have now been cut up and will be removed by the end of next week.

One of the draglines has been repositioned on the access road to the west of Mr Crokes site office. The other dragline is still located in the north eastern corner of the site awaiting removal.

The western half of the main excavation has now been completely filled and has been merged with the level of previously filled land to the north and the sites western boundary. It awaits capping with ~~the~~ imported subsoil.

Action: Contact Mr Edwards regarding removal of soil stockpiles to the south of the haul road which skirts the northern extent of the infilling area.

NB The haul road will be used as a guide to the finished levels.